



Powercor Australia Ltd  
ABN 89 064 651 109

# Air Break Switch Test Report

**Job Title:**

<b>Test Instrument Model</b>		<b>Instrument No.</b>	
<b>Test Instrument Model</b>		<b>Instrument No</b>	
<b>Tested by</b>		<b>Date</b>	

<b>EARTHING TEST (Switch earth)</b>		<b>Expected Result</b>
Maximum Earth Resistance to Ground	Ω	<10Ω

<b>CHECKLIST</b>		
<b>Items</b>	<b>Checked</b>	<b>Comment (if any)</b>
All required tests satisfactorily completed as per CB041		
Switch and complete installation complies with the work instruction requirements		
No visible damage		
Correct operation of main contacts and arc breaking devices		
Alignment as per manufacturers instructions		
Switch is earthed or not earthed as per work instruction		
<b>Switch signs</b>		
Phase plates fitted correctly		
Unique switch number assigned		
Labels identifying the switch by unique number and name fitted correctly		
Switch status nameplates located near operating handle		
<b>Switches with unearthed bases</b>		
Caution sign attached as per DS301		

**Commissioning Test Passed** Yes -  No -

**Comments**

**Signed:**

**Date:**